Completion Report

1	Name of Wok	Improvements of CC drain and CC road Kempegowda nagara 6th A Cross and 6th B Cross roads in Dasarahalli Ward No 15
2	Sanctioned Estimate No.& Date	EE/DD/TS/ 125 /2019-20, Dt.02.02.2019
3	Head of Acount which is Chargeable	P-1771, POW Work
4	Enstrument Order No. & Date	EE/DD/WO/467/19-20, Dt.13.12.2019
5	Name of Contractor	Hanumantha Raju B T
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	2255/18-19
	Page No	225407-09
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	ARCHANA
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	3033304.00	33304.00	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
BANGLORE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned with CamScanner